ACCEPTANCE TEST CHECKLIST

CF	HECK AT EVERY ACCEPTANCE TEST:
	Alarm service has been notified
	The room is in its normal operating condition and ready for testing
	Replacement agent is on hand and has been weighed on site
	Installation has been checked against accepted drawings
	☐ Room size
	☐ Detector location and type
	☐ Wire type and specifications
	☐ Pipe sizes and lengths
	□ Nozzle location and size
	Location of equipment: cylinders; manual releases; control panel and alarm horns
	The installation workmanship is acceptable
	All piping has been blown clear and checked for mechanical tightness and proper support
	Room has been inspected for obvious leakage
	☐ Door and window leaks minimal
	☐ Ducts properly dampered
	☐ Pipe chases and wiring chases sealed
	Doors, windows and dampers interlocked to close automatically
	Ceiling tiles near nozzles have been properly secured to prevent movement during discharge
	There are no obstructions to nozzle discharge
	Underfloor has been vacuumed to prevent debris from entering vital equipment
	The test agent cannot migrate to adjacent areas and discharge other systems
	System time delay exceeds any ventilation system fan coastdown time
	Detectors, alarms, actuators, dampers and closures have been tested for proper operation
	Ventilation fans will not restart when alarms are silenced
	Manual releases and aborts have been labeled for easy identification
	Electrical supervision has been tested by opening circuit at most remote unit on each loop
	Pneumatic supervision has been tested by disconnecting tubing or piping at end of system
	Manual releases have been tested
	Operation of manual release prepares room for discharge
	Back-up power has been tested
	Operation of the abort switch has been tested
	All actuation devices and selector valves have been tested
	Manual release overrides simultaneously abort switch operation
	The sequence of events is posted
	Battery standby has been tested for a 24-hour period

Property Risk Consulting Guidelines

	The duration of all time delays has been measured	
	A contract has been purchased for service and periodic tests	
	Facility's personnel have been given adequate training	
	All equipment restored to service including alarm service	
CHECK IF PERFORMING A DISCHARGE TEST:		
	All loose materials have been cleared from the room	
	Three-point recorder has been field calibrated	
	Sample probe locations have been properly selected	
	Continuous power to the concentration recorder has been verified	
	Properly sized recorder sample tubing has been provided	
	Recorder is in proper mode for the agent to be tested	
	Breathing apparatus is available, if necessary	
	Containers have been properly labeled	
	Test agent weight has been adjusted, if necessary	
	Containers have been weighed before and after discharge	
	Post test ventilation arrangements have been made	
	All equipment restored to service including alarm service	